

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
Cardinal Leger CSS	Science Room Renovations	30-Jun-23	31-Aug-24	100%
Christ the King CES	Kindergarten Renewal	02-Jul-24	31-Aug-24	100%
Father C.W. Sullivan CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
Father Michael Goetz CSS	Heat Pumps and HRUs	03-May-24	31-May-25	75%
Father Michael Goetz CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
Good Shepherd CES	BAS	10-May-24	30-Nov-24	100%
Iona CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
Iona CSS	Roof Replacement - Phase 2	20-May-24	31-Aug-24	Track Restoration
	Our Lady of Good Voyage CES		AHU/EF Replacement Project	
	Our Lady of Lourdes CES		BAS	
	Our Lady of Mount Carmel CSS		A/C Units Project	
	Our Lady of Mount Carmel CSS		Partial Roof Replacement	
	Our Lady of Mount Carmel CSS		Field Restoration	
	Our Lady of Peace CES		BAS	
	Robert F. Hall CSS		4 New Portable Classrooms	
	Sacred Heart CES		School Accommodation	
	St. Agnes CES		AHU/EF Replacement Project	
	St. Aloysius Gonzaga CSS		Heat Pumps and HRUs	
	St. Aloysius Gonzaga CSS		Exterior Digital Signage	
	St. Augustine CSS		Partial Roof Replacement	
	St. Augustine CSS		Heat Pumps Replacement	
		13-Mar-23	27-Oct-24	100%
St. Augustine CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
St. Bernard of Clairvaux CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Bonaventure CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Cecilia CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Daniel Comboni CES				

2023-24 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Dominic CES	AHU-RTU Replacement	01-Mar-23	15-Feb-24	100%
St. Dominic CES	Roof Replacement	29-Jul-24	28-Oct-24	100%
St. Francis of Assisi CES	BAS	30-Jul-24	31-Mar-25	4%
St. Francis of Assisi CES	Cooling Tower Replacement	15-Sep-23	31-Aug-24	100%
St. Francis Xavier CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
St. Francis Xavier CSS	Heat Pumps and Boiler Replacement	15-Sep-23	31-Aug-24	100%
St. Gregory CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Isaac Jogues CES	Hardscape Renewal Project	02-Jul-24	30-Apr-25	75%
St. Isaac Jogues CES	Heat Pumps and HRUs	03-May-24	10-Jan-24	100%
St. Jean Brebeuf CES	Roof Replacement	05-Jul-24	31-Aug-24	100%
St. Jerome CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Joan of Arc CSS	BAS	10-Jun-24	31-Mar-25	27%
St. Joan of Arc CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
St. John Bosco CES	Roof Replacement	25-Jul-24	30-Oct-24	100%
St. John of the Cross CES	BAS	10-Jun-24	31-Jan-25	68%
St. John XXIII CES	Kindergarten Renewal	02-Jul-24	31-Aug-24	100%
St. Josephine Bakhita CES	BAS	11-Jun-24	31-Jan-25	28%
St. Josephine Bakhita CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Kevin CES	Kindergarten Renewal	02-Jul-24	15-Sep-24	100%
St. Marguerite Bourgeoys CES	Roof Replacement	11-Jul-24	30-Apr-25	75%
St. Maria Goretti CES	AHU/EF Replacement Project	11-Jun-24	31-Aug-24	100%
St. Maria Goretti CES	Kindergarten Renewal	02-Jul-24	31-Aug-24	100%
St. Martin CSS	PA System Upgrade	02-Jul-24	28-Oct-24	100%
St. Mathew CES	Roof Replacement	01-Aug-24	31-Aug-24	100%
St. Paul CSS	PA System Upgrade	02-Jul-24	31-Aug-24	100%
St. Peter CES	A/C Units Project	15-Sep-23	31-Aug-24	100%
St. Raymond CES	Hardscape Renewal Project	02-Jul-24	31-May-24	70%
St. Raymond CES	Heat Pumps and HRUs	03-May-24	30-May-25	30%
St. Richard CES	HVAC and AHU Replacement	03-May-24	31-Aug-24	100%
St. Rita CES	A/C Units Project	11-Jun-24	31-Aug-24	100%
St. Rita CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Rose of Lima CES	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%

2023-24 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Thomas Aquinas CSS	Heat Pump Replacement	30-Apr-24	31-May-25	85%
St. Thomas Aquinas CSS	Hardscape Renewal Project	02-Jul-24	31-Aug-24	100%
St. Ursula CES	Hardscape Renewal Project	02-Jul-24	31-Aug-25	60%
St. Valentine CES	Heat Pumps and HRUs	30-Apr-24		



2024-25 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Joseph CES	Re-lamping Project Phase 1	27-Jan-25	27-Feb-25	0%
St. Joseph CES	Track or Field Renewal (baseball)	2-Jul-25	31-Aug-25	5%
St. Joseph CSS	Roof top units and AHU replacement.	31-Oct-23	31-Aug-25	65%
St. Jude CES	RCM and Portable Demolition	2-Jul-25	31-Aug-25	10%
St. Jude CES	Re-lamping Project Phase 1	4-Nov-24	25-Nov-24	100%
St. Kevin CES	Retaining Wall	2-Jul-25	31-Aug-25	5%
St. Louis CES	A/C Units Project	31-May-25	30-Jun-25	0%
St. Luke CES	Re-lamping Project Phase 1	22-Oct-24	16-Nov-24	100%
St. Marcellinus CSS	Synchronized Clock Upgrade	2-Jul-25	31-Aug-25	0%
St. Margurite D'Youville CSS	BAS	2-Jul-25	31-Aug-26	0%
St. Margurite d'Youville CSS	Synchronized Clock Upgrade	2-Jul-25	31-Aug-25	0%
St. Maria Goretti CES	AHU/EF Replacement Project	2-Jul-25	31-Aug-26	0%
St. Mark CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Mark CES	Replacement of Windows	15-Sep-24	31-Oct-25	10%
St. Martin CSS	Track Renewal	2-Jul-25	31-Aug-25	5%
St. Martin CSS	Door Operators	15-Nov-24	1-Apr-25	15%
St. Mary CES	Partial Roof Replacement	2-Jul-25	31-Aug-25	5%
St. Mary CES	Re-lamping Project Phase 1	3-Feb-25	3-Mar-25	0%
St. Mary CES	Roof Replacement	2-Jul-25	31-Aug-25	5%
St. Mary CES	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
St. Matthew CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Matthew CES	Re-lamping Project Phase 1	25-Nov-24	16-Dec-24	70%
St. Monica CES	Roof Replacement	2-Jul-25	31-Aug-25	5%
St. Monica CES	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
St. Nicholas CES	BAS	2-Jul-25	31-Aug-25	5%
St. Nicholas CES	Boiler Replacement	2-Jul-25	31-Aug-25	5%
St. Patrick CES	Boiler and RTUs Replacement A/C replacement	2-Jul-25	31-Aug-26	5%
St. Patrick CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Paul CSS	Door Operators	15-Nov-24	1-Apr-25	15%
St. Peter CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. Philip CES				

2024-25 Reporting of Renewal Projects - Monday, November 26, 2024

School	Project Description	Start Date	Completion Date or Anticipated Completion Date	Percent Complete
St. Raphael CES	Paving Renewal	2-Jul-25	31-Aug-25	5%
St. Richard CES	A/C Units Project	31-May-25	31-Aug-25	5%
St. Richard CES	Field Renewal	2-Jul-25	31-Aug-25	5%
St. Rita CES	BAS	2-Jul-25	31-Aug-26	0%
St. Simon Stock CES	Kindergarten Renewal	2-Jul-25	31-Aug-25	5%
St. Simon Stock CES	Main Lift Remodel	2-Jul-25	31-Aug-25	0%
St. Simon Stock CES	Re-lamping Project Phase 1	18-Nov-24	2-Dec-24	100%
St. Simon Stock CES	Boiler Replacement	2-Jul-25	31-Aug-25	5%
St. Sofia CES	Re-lamping Project Phase 1	15-Oct-24	25-Oct-24	100%
St. Sofia CES	Roof Replacement	2-Jul-25	31-Aug-25	5%
St. Stephen CES	AHU/EF Replacement Project	2-Jul-25	31-Aug-26	0%
St. Stephen CES	Exterior Digital Signage	15-Jun-24	31-Mar-26	5%
St. Teresa of Avila CES	PA Systems	2-Jul-25	31-Aug-25	5%
St. Teresa of Calcutta CES	Plumbing and Washroom Upgrades	2-Jul-25	31-Aug-25	5%
St. Teresa of Calcutta CES	PA Systems	2-Jul-25	31-Aug-25	5%
Exte-u-25.				